



QGC Pty Limited
275 George Street
Brisbane
QLD 4001
Australia
Website: shell.com.au

31 August 2017

Ms Sarah Horton
Compliance Delivery Manager
Industry and Development
Department of Environment and Heritage Protection
Environmental Services and Regulation
173 Hume Street
Toowoomba Qld 4350

Commercial in confidence

Dear Ms Horton

TEP MAN19660 - Kenya CPP Noise Barrier Update

QGC is writing to you in response to Reporting Requirement 1 of TEP MAN19660, which requires that QGC provide written correspondence to the Department regarding progress of actions to install the noise barrier. Progress for the month of August is outlined as follows:

- The contract for the supply of acoustic panels was awarded, and delivery will be as follows :
 1. Batch 1 - 4th September
 2. Batch 2 – 11th September
 3. Batch 3 – 14th September
 4. Batch 4 – 15th September

- Civil & Earth works progress to date:
 1. Piles Drilled – 100%
 2. Pile Cages installed - 100%
 3. Concrete Piles poured – 100%
 4. Pile Caps excavated - 92%
 5. Pile caps blinded – 49%
 6. Pile caps Formed and Reo installed – 14%

- Civil & Earthworks are 67.2% complete with forecast finish on 20th September.

- Construction Tender for the Acoustic wall has been received and is expected to be awarded on 5th September. Start on site date is currently estimated at 27th September.

Please refer to Attachment 1 which provides photographs demonstrating progress on the noise barrier wall.

Should you have any questions or wish to discuss, please do not hesitate to contact me on 07 3024 7311.

Yours sincerely

A handwritten signature in blue ink, reading "D. Reinke". The signature is written in a cursive, flowing style.

David Reinke
Environment Operations Manager
QGC Pty Limited

Attachment 1: Photographs of Noise barrier wall construction



Image 1 – Excavating Pile Caps



Image 2 – Binding the Piles



Images 3 & 4 – Overview of Works On Site

