



QGC Pty Limited
275 George Street
Brisbane
QLD 4001
Australia
Website: shell.com.au

***Ms Sarah Horton
Compliance Delivery Manager
Industry and Development
Department of Environment and Heritage Protection
Environmental Services and Regulation
173 Hume Street
Toowoomba Qld 4350***

29 September 2017

By email: sarah.horton@ehp.qld.gov.au

Commercial in confidence

Dear Ms Horton

TEP MAN19660 - Kenya CPP Noise Barrier Update

QGC is writing to you in response to Reporting Requirement 1 of TEP MAN19660, which requires that QGC provide written correspondence to the Department regarding progress of actions to install the noise barrier. Progress for the month of September is outlined as follows:

- Overall Civil/Earthworks construction completed (refer Images 1-3 attached).
- Delivery of acoustic panels and all structural steel to site completed on 15 and 27 September respectively.
- Construction of the Acoustic wall commenced on 26 September and is currently on schedule for completion on or before 31 October 2017, pending unforeseen weather delays.

Should you have any questions or wish to discuss, please do not hesitate to contact me on 07 3024 7311.

Yours sincerely

David Reinke
Environment Operations Manager
QGC Pty Limited

Image 1 & 2 – Completed Pile Caps – Eastern Extent and Northern Extent



Images 3 – Completed Pile Caps adjacent to Pond Wall

