



QGC Pty Limited
275 George Street
Brisbane
QLD 4001
Australia

Website: shell.com.au

Ms Sarah Horton
Compliance Delivery Manager
Industry and Development
Department of Environment and Heritage Protection
Environmental Services and Regulation
173 Hume Street
Toowoomba Qld 4350

31 October 2017

By email: sarah.horton@ehp.qld.gov.au

Commercial in confidence

Dear Ms Horton

TEP MAN19660 - Kenya CPP Noise Barrier Update

QGC is writing to you in response to Reporting Requirement 1 of TEP MAN19660, which requires that QGC provide written correspondence to the Department regarding progress of actions to install the noise barrier. Progress for the month of October is outlined as follows:

- Barrier construction has been delayed as a result of a total of 17 days of bad weather. Ground in some area is still too soft to complete lifts safely.
- Lifting operations are being scheduled earlier in the morning to potentially avoid further wind related delays. High wind is typically more prevalent in the afternoon.
- See Image 1 attached showing progress of steelwork on the northern barrier section – all steel work is expected to be complete on 1 November, with cladding to follow.
- Completion of the barrier is now expected between 5 – 10 November, pending further unforeseen weather delays.

Should you have any questions or wish to discuss, please do not hesitate to contact me on 07 3024 7311.

Yours sincerely

David Reinke
Environment Operations Manager
QGC Pty Limited

Image 1 - Steelwork nearing completion on Northern Barrier Section

