

TEP FORTNIGHTLY UPDATE REPORT

28 APRIL 2023 TO 11 MAY 2023

Date:	12/05/2023	Prepared by:	Peta Rutherford
Purpose:	To provide a fortnight updates to the regulatory authority (Department of Environment) on activities completed under Transitional Environmental Program (ref C-CLPO-100370764; 101/0010015) for Stapylton Resource Recovery.		
Sent to:	goldcoast.es@des.qld.gov.au		

The following table details the progress against each action of the Transitional Environmental Program (TEP) to date.

Action	Commencement	Completion	Progress
1. Install concrete roadway from wheel-wash to weighbridge	20 Apr 23	31 May 23	Detail design continuing. Solution for scheduling issues due to long curing time still under investigation. Completion date of 31 st May may be delayed but interim solution completed with hot mix asphalt installed on 16 April and working well.
2. Repair potholes and seal site exit roadway from wheel-wash to front gate	15 May 23	30 Jun 23	Milestone completed as per report BMI-STA-RPT-2023-04-29 TWP Fortnightly Update Report .
3. Install secondary wheel wash and water filtration system to service existing wheel wash and secondary wheel wash	31 May 23	30 Jun 23	Civil works commenced for the wheel wash ancillary structures such as filtration systems ongoing with concrete sections laid (figure 1 and 2). Installation of storage and settling tanks and filtration system commenced (figures 3 and 4).
4. Commissioning of secondary wheel wash and water filtration system	30 Jun 23	31 Aug 23	No action – pending completion of action 3.
5. Final reporting of project	31 Aug 23	30 Sept 23	No action – pending completion of action 1-4.



Figure 1 – Civil works for wheel wash ancillary structures ongoing.



Figure 1 – Civil works for wheel wash ancillary structures ongoing.



Figure 1 - Storage and settling tanks installation commenced



Figure 2 - Installation of filtration system commenced