

TEP FORTNIGHTLY UPDATE REPORT

26 MAY 2023 TO 8 JUNE 2023

Date:	08/06/2023	Prepared by:	Peta Rutherford
Purpose:	To provide a fortnight updates to the regulatory authority (Department of Environment) on activities completed under Transitional Environmental Program (ref C-CLPO-100370764; 101/0010015) for Stapylton Resource Recovery.		
Sent to:	goldcoast.es@des.qld.gov.au		

The following table details the progress against each action of the Transitional Environmental Program (TEP) to date.

Action	Commencement	Completion	Progress
1. Install concrete roadway from wheel-wash to weighbridge	20 Apr 23	TBA	As per previous report interim solution completed with hot mix asphalt installed on 16 April and continuing to work well. Work continuing on alternative access to address scheduling issues. Negotiating with customers to schedule to avoid large incoming waste projects.
2. Repair potholes and seal site exit roadway from wheel-wash to front gate	15 May 23	30 Jun 23	Milestone completed as per report BMI-STA-RPT-2023-04-29 TWP Fortnightly Update Report .
3. Install secondary wheel wash and water filtration system to service existing wheel wash and secondary wheel wash	31 May 23	30 Jun 23	Civil works continuing for the wheel wash ancillary structures such (figure 1 and 2). Electrical works progressing. Plumbing layout commenced.
4. Commissioning of secondary wheel wash and water filtration system	30 Jun 23	31 Aug 23	No action – pending completion of action 3.
5. Final reporting of project	31 Aug 23	30 Sept 23	No action – pending completion of action 1-4.



Figure 1 – Civil works for wheel wash ancillary structures ongoing.



Figure 2 – Underground electrical works progressing



Figure 3 – Plumbing layout stated



Figure 4 - Plumbing layout stated