

TEP FORTNIGHTLY UPDATE REPORT

9 JUNE 2023 TO 22 JUNE 2023

Date:	23/06/2023	Prepared by:	Peta Rutherford
Purpose:	To provide a fortnightly updates to the regulatory authority (Department of Environment) on activities completed under Transitional Environmental Program (ref C-CLPO-100370764; 101/0010015) for Stapylton Resource Recovery.		
Sent to:	goldcoast.es@des.qld.gov.au		

The following table details the progress against each action of the Transitional Environmental Program (TEP) to date.

Action	Commencement	Completion	Progress
1. Install concrete roadway from wheel-wash to weighbridge	20 Apr 23	9 July 2023	As per previous report interim solution completed with hot mix asphalt installed on 16 April and continuing to work well. Concrete work scheduled to commence 27th June and concrete by 9th July. Works will result in complete closure of outbound weighbridge and outbound weighbridge bypass. Access has been finalised with a traffic plan developed. Traffic control company engaged to manage all direction and supply equipment. To reduce impact the following actions have been taken to: - Negotiated alternative scheduling and/or disposal location of various in-bound customer projects. - All out-going product sales projects have been put on hold or transferred to other suppliers. - All at-gate product sales will be ceased during this time. Notification sent to customers. - Promotion of tare storage with customers is ongoing to reduce need for tare-out.
2. Repair potholes and seal site exit roadway from wheel-wash to front gate	15 May 23	30 Jun 23	Milestone completed as per report BMI-STA-RPT-2023-04-29 TWP Fortnightly Update Report .
3. Install secondary wheel wash and water filtration system to service existing wheel wash and secondary wheel wash	31 May 23	30 Jun 23	Civil works continuing for the wheel wash ancillary structures. Concreting of drainage system scheduled to commence 27th July to allow install. Electrical works progressing. Plumbing continuing. Additional grids manufactured.

4. Commissioning of secondary wheel wash and water filtration system	30 Jun 23	31 Aug 23	All consumables (flocculants and filter media) to allow operation purchased and delivered.
5. Final reporting of project	31 Aug 23	30 Sept 23	No action – pending completion of action 1-4.
Additional actions	NA	NA	Whilst outside of the commitments of the TEP to following actions have also been taken in this period to reduce the risk of wheel borne sediment: - New sweeper truck purchased in April was delivered and commissioned on 22/6/23 to solely operate at BMI Stapylton. - Existing truck retained for equipment contingency. - Additional persons trained in operation of new truck for labour contingency.



Figure 1 – Plumbing layout stated.



Figure 2 – Plumbing layout stated

BMI MANAGEMENT SYSTEM

BMI-STA-RPT-2023-06-23 TEP FORTNIGHTLY UPDATE
REPORT



Figure 3 – New sweeper truck

An illustration of a worker in a high-visibility vest and hard hat standing next to a traffic light and road signs, including a 'No Entry' sign and a 'No Right Turn' sign.

STAPYLTON RESOURCE RECOVERY
Temporary Traffic Delays
27 June 2023 to 11 July 2023
Site improvements- Wheel Wash Install

IMPORTANT INFORMATION

- Traffic controllers will direct trucks to a designated queueing area.
- Aggregates & soils will not be available for purchase at Stapylton. Please contact our Acacia Ridge site for these products.
- Please maintain positive communication on UHF radio - [Channel 13](#).
- Please be considerate and respectful to staff and customers on site.

We thank you for your patience during this time.

Traffic Management Plan [Click Here](#)

BMI Group Pty Ltd

07 3194 0800
sales.team@bmigroup.com.au

[f](#) [in](#)

You have received this email because you are an existing BMI Group Pty Ltd customer or have requested receiving customer updates from BMI Group.

[Unsubscribe here](#)

Figure 4 – General customer communications