



QGC Pty Limited
275 George Street
Brisbane
QLD 4001
Australia
Website: shell.com.au

Ms Sarah Horton
Compliance Delivery Manager
Industry and Development
Department of Environment and Heritage Protection
Environmental Services and Regulation
173 Hume Street
Toowoomba Qld 4350

1 August 2017

By email: sarah.horton@ehp.qld.gov.au

Commercial in confidence

Dear Ms Horton

TEP MAN19660 - Kenya CPP Noise Barrier Update

QGC is writing to you in response to Reporting Requirement 1 of TEP MAN19660, which requires that QGC provide written correspondence to the Department regarding progress of actions to install the noise barrier. Progress for the month of July is outlined as follows:

- QGC's construction contractor mobilised to site on 24 July 2017 and hydro-excavation works for the barrier piles are underway. Pile cages have been delivered to site;
- The 90% engineering design review was held on 27 July. The concrete and steelwork drawings were issued for construction on 21 and 28 July 2017 respectively;
- The structural steelwork contract was awarded on 25 July, and steelwork shop drawings commenced on 29 July 2017;
- The tender for acoustic panels was put out to market on 25 July 2017. The initial tender period closed yesterday.

In addition, QGC advises that payment of the TEP assessment fee against invoice 1800000663 occurred on 19 July 2017. Attached is the receipt number 7537 7933 358.

Should you have any questions or wish to discuss, please do not hesitate to contact me on 07 3024 7311.

Yours sincerely

David Reinke
Environment Operations Manager
QGC Pty Limited